

## ASHLEY DOWN GREEN WORK PROGRAMME

Week Number	Week Commencing	Activity on Site
1	8 <sup>th</sup> August 2016	<ul style="list-style-type: none"> <li>• <b>Site set up</b> – to involve:                      Delivery and installation of security fencing                      Delivery and placement of storage containers and welfare units                      Delivery of plant machinery                      Drainage                      Installation of construction signage                      Marking out and setting up the levels across the site                      Main path through play area dug out</li> </ul>
2	15 <sup>th</sup> August 2016	<ul style="list-style-type: none"> <li>• Digging out areas for the equipment and ensuring correct levels across the site</li> <li>• Creation of the rock bank</li> </ul>
3	22 <sup>nd</sup> August 2016	<ul style="list-style-type: none"> <li>• Concreting in the equipment footings</li> <li>• Some equipment to be installed</li> <li>• Turfing of the rock bank (subject to weather)</li> </ul>
4	29 <sup>th</sup> August 2016	<ul style="list-style-type: none"> <li>• Concreting in the equipment footings</li> <li>• Some equipment to be installed</li> <li>• Turfing of the rock bank (subject to weather)</li> </ul>
5	5 <sup>th</sup> September 2016	<ul style="list-style-type: none"> <li>• Concreting in the equipment footings</li> <li>• Some equipment to be installed</li> <li>• Turfing of the rock bank (subject to weather)</li> </ul>
6	12 <sup>th</sup> September 2016	<ul style="list-style-type: none"> <li>• Main path construction</li> <li>• Play area fencing installation</li> </ul>
7	19 <sup>th</sup> September 2016	<ul style="list-style-type: none"> <li>• Safer surfacing installation</li> </ul>
8	26 <sup>th</sup> September 2016	<ul style="list-style-type: none"> <li>• Tarmac works</li> <li>• Snagging</li> </ul>
9	3 <sup>rd</sup> October 2016	<ul style="list-style-type: none"> <li>• Snagging</li> <li>• Rospa Inspection</li> </ul>
10	10 <sup>th</sup> October 2016	<ul style="list-style-type: none"> <li>• Rospa Inspection</li> </ul>
11	17 <sup>th</sup> October 2016	<ul style="list-style-type: none"> <li>• Rospa Inspection</li> <li>• Opening Event (subject to weather)</li> </ul>